

South Carolina Infrastructure Improvement Plan Project Update.

Overall, progress on various contracts within the water treatment and infrastructure projects is moving forward but varied. Contract 1, involving the Northrup King Permanent Bypass Pump, is nearing completion of its permit package. Contract 1, for improvement to Cemetery Water Treatment Facility is in discussions with City Staff. Contract 3 has seen approval for the Post Aeration Basin and is advancing with the Chlorine Contact Chamber design. Contracts 4, 5, and 6 are contingent upon property acquisition by the City, thus preliminary planning is underway. Contracts 7 and 8 are in the early planning stages, while Contracts 9 and 10 are interlinked with the completion of earlier contracts. Contract 11's preliminary design is underway, awaiting permit submissions. Contract 12's progress is dependent on property acquisition by the City. Overall, progress varies based on the stage of planning, design, and permitting for each contract.

Contract	Status
Contract 1 (Northrup King Permanent Bypass Pump)	Survey completed. Permit package 70% complete. Planning to submit permits in Feb.
Contract 2 (Cemetery Water Treatment Facility Improvements)	City to meet with Hanna Engineering to proceed on this and others.
Contract 3 (Chlorine Contact and Post Aeration Basin)	Post Aeration Basin approved. Chlorine Contact Chamber design underway. Permit packages to be submitted to DHEC in the next few months.
Contract 4, 5, 6 (New Well, New Water Treatment Facility, New 300,000 Gallon Tank)	City working on property selection/acquisition. Preliminary planning underway. Design pending property acquisition. Bring to Council.
Contract 7, 8 (New WWTP Aeration Basin and Misc. Improvements, WWTP Electrical and Misc. Upgrades)	Preliminary planning stage. Design not yet initiated.
Contract 9, 10 (South 5th Tank Abandonment, South 5th Well & WTP Abandonment)	Tied to Contract 4, 5, 6. Abandonments dependent on completion of new facilities.
Contract 11 (Black Creek Pump Station)	Preliminary design underway. Preparing to submit for permits. Gathering information from equipment manufacturers.
Contract 12 (Dogwood Pump Station)	Preliminary planning underway. Design pending property acquisition.